

Facility Safety Fire & Life Safety / Environmental Health Compliance Plan

Provider's Name: **PEACE C.A.R.E.**

City: **Sioux Falls**

Provider Number: **018037458**

Inspector: **Todd Lowe**

Date of Inspection: **12/20/2023**

Time of Inspection: **9:59 AM**

The items listed below are those that the provider was not in compliance with at the time of the inspection.

A. Fire and Life Safety

4. In Licensed Programs caring for 21 or More Children - Is a fire alarm system installed in the building hard wired and operable? 61:15:05:08 NOTE: Manual pull stations, audible alarms inside and out. Smoke detectors are in stairwells, corridors, lounges, recreation and sleeping areas.

Corrections To Be Made:

Fire detection zones covering the new addition are not tied in yet.

The fire alarm system must be installed and operable.

The program submitted documentation showing the fire alarm system is operable.

Agency Action:

Compliance Plan

Suggested
Completion
Date:

12/31/2023

Actual
Completion
Date:

01/11/2024

Status: **Corrected**

17. Are exit signs provided over each exit, and where necessary to identify a change in the direction of egress travel? 61:15:05:05; 61:15:06:05 NOTE: Exit signs must be interior or exterior illuminated or self-luminous.

Corrections To Be Made:

The exit sign in the north corridor points to the previous exit which is no longer considered a preferred exit.

Exit signs must be provided over each exit, and where necessary to identify a change in the direction of egress travel.

The exit sign identifies the correct direction of egress.

Agency Action:

Compliance Plan

Suggested
Completion
Date:

12/31/2023

Actual
Completion
Date:

01/11/2024

Status: **Corrected**

21. Are portable fire extinguishers charged, operable, and inspected annually by a qualified service technician? 61:15:05:10 NOTE: Minimum 2A rated on each level. No more than 75 feet travel distance to an extinguisher. One near food preparation.

Corrections To Be Made:	Agency Action:	
Fire extinguisher cabinets in the new addition were missing extinguishers.	Compliance Plan	
Portable fire extinguishers must be charged, operable, and inspected annually.	Suggested Completion Date:	Actual Completion Date:
Fire extinguishers are in cabinets.	12/31/2023	01/11/2024
	Status: Corrected	

23. Is there a carbon monoxide detector installed according to the manufacturer's directions if there is a furnace or appliances utilizing fossil fuels such as propane, natural, gas, etc.? 61:15:01:01

Corrections To Be Made:	Agency Action:	
There was no carbon monoxide detection present at time of inspection.	Compliance Plan	
A carbon monoxide detector shall be installed according to the manufacturer's directions.	Suggested Completion Date:	Actual Completion Date:
Carbon monoxide detectors are installed.	12/31/2023	01/11/2024
	Status: Corrected	

Tara Foley
Provider Signature

12/20/2023
Date

Todd Lowe
Inspector Signature

12/20/2023
Date