COMPLIANCE PLAN
OFFICE OF LICENSING & ACCREDITATION

South Dakota Department of Social Services

Date Issued	April 15, 2026	Status	Closed

Provider Name	Glory House of Sioux Falls
Provider ID	ACC1027
Provider Address	4000 S West Ave, Sioux Falls, SD 57105
Provider Contact	Nicole Dvorak

The items listed below are those that the provider was not in compliance with at the time of the inspection.

Compliance Plan Action #1

Administrative Rule:

67:61:10:02

Each building an agency owns, rents, or leases, to provide residential services must comply with applicable fire safety standards, as set forth in the 2012 edition of the NFPA 101 Life Safety Code. An automatic sprinkler system is not required in an existing facility unless significant renovation or remodeling occurs. An existing automatic sprinkler system must remain in service.

New construction, renovations, additions, and changes of space must comply with NFPA 101 Life Safety Code, 2012 edition. Each facility must comply with the building construction standards of the International Building Code, 2012 edition.

Summary of Non-Compliance Finding:

The doors to the CST manager's office, contraband room, welcome room, and sleeping rooms B1, B3, and B4, had gaps at the top of the door and the door frame when the door was in the closed position. Those doors would not resist the passage of smoke.

Corrections to be Made:

A private contractor will be correcting the space on the doors and adjusting the door frame of all the doors to be in compliance with fire safety requirements.

Corrections Made:

Work has been completed 4/24.

Anticipated Completion Date:	Date Completed:
May 01, 2026	April 24, 2026

Compliance Plan Action #2

Administrative Rule:

67:61:10:02

Each building an agency owns, rents, or leases, to provide residential services must comply with applicable fire safety standards, as set forth in the 2012 edition of the NFPA 101 Life Safety Code. An automatic sprinkler system is not required in an existing facility unless significant renovation or remodeling occurs. An existing automatic sprinkler system must remain in service.

New construction, renovations, additions, and changes of space must comply with NFPA 101 Life Safety Code, 2012 edition. Each facility must comply with the building construction standards of the International Building Code, 2012 edition.

Summary of Non-Compliance Finding:

The 90-minute fire rated cross-corridor door located in the lower east wing would not latch with the self-closing device. The door had to be forced closed to latch into the frame.

Corrections to be Made:

The maintenance department will adjust the hinge and door to close and seal without interference.

Corrections Made:

Work has been completed.

Anticipated Completion Date:
May 01, 2026

Date Completed:
April 28, 2026

Your signature below certifies you have read and understand the non-compliance findings and agree to make corrections to be compliant with the identified administrative rules.

Nicole Dvorak
Printed Name of Provider/Agency Contact

Signature of Provider/Agency Contact

April 14, 2026
Date

The Department of Social Services, Office of Licensing and Accreditation has reviewed and accepted the above plan.

Muriel Nelson
Printed Name of DSS Staff

6/3/2026, 10:05:04 AM

Signature of DSS Staff:

June 03, 2026

Date